

Westwood Shores MUD

Projects in Progress

Status Update: November 18, 2022

Project Name: Water Plant No. 1 – Aeration & Filter System and Related Improvements.

Contract Amount: \$642,074.65

Funding Source: Bonds (TWDB – DWSRF 2020B)

Estimated Completion Date:

- Testing of all 4 filters, surge tank, and holding tank are expected to take place on Tuesday November 22.
- Well 2 connection to aeration system December 31, 2022.

Current Activity/Status

- Piping for 3 & 4 and Surge tank and holding tank is complete
- Adjustments to disinfection system to dose Well 1 not complete yet.
- Electrical controls are 90% complete. It is anticipated that all controls will be complete by 11/22.



Safety shower install & filter tank piping complete in the background.



Surge tank piping and surge transfer pump install.



Holding tank piping and transfer pump install.

Westwood Shores MUD
Projects in Progress
Status Update: November 18, 2022

Project Name: Water Plant No. 1 – Proposed Well No. 2 and Improvements to Well 1.

Contract Amount: \$297390.00

Funding Source: Bonds (TWDB – DWSRF 2020B)

Estimated Completion Date: December 31, 2022

Current Activity:

- It is estimated that screens will be picked up from the manufacturer week of 11/28/2022.
- It is estimated that the contractor will mobilize with the screen as soon as screens are available.
- Well 2 pilot hole and well log are complete.

Proposed Water Well 2 & Well 1 improvements:

Westwood Shores MUD

Projects in Progress

Status Update: November 18, 2022

Project Name: Lift Station No. 2 Rehab

Engineers Estimate: \$100,000

Funding Source: Bonds (TWDB – CWSRF 2020A)

Estimated Completion Date: December 31, 2022

Current Activity:

Project on hold pending TWDB approval of engineering feasibility report. EFR currently being prepared and estimated to be approved December 2.



Westwood Shores MUD

Projects in Progress

Status Update: November 18, 2022

Project Name: WWTP Bar Screen Replacement

Scope of Work: Remove existing mechanical screen, electrical control panel and related appurtenances;
Replace with static bar screen.

Engineers Estimate: \$25,000

Funding Source: Bonds (TWDB – CWSRF 2020A)

Estimated Completion Date: December 31, 2022

Current Activity:

It is estimated the contractor will mobilize on November 22 to begin work and it is expected to be completed by December 15th.

